Tahmoor Colliery Community Consultative Committee
Minutes of Meeting – Meeting Room 1 & Microsoft Teams (COVID 19)
Thursday 3 June 2021

Name	Role
Attendees	
Michael Muston (MM)	Independent Chairperson
James Johnson (JJ)	Community Representative
Col Mitchell (CM)	Community Representative
Ana Gracanin (AG)	Community Representative (attended via Teams online)
David Henry (DH)	Wollondilly Shire Council Representative
Peter Vale (PV)	Tahmoor Coal Representative
Zina Ainsworth (ZA)	Tahmoor Coal Representative
Amanda Bateman (AB)	Tahmoor Coal Representative (minute taker)
Invitees	
Natalie Brumby (NB)	Tahmoor Coal Representative
Nick Le Baut (NLB)	Tahmoor Coal Representative
Apologies	
Greg Kininmonth (GK)	Resources Regulator
Robert Khan (RK)	Wollondilly Shire Council Representative
David Auchterlonie (DA)	Community Representative
Bob Clayton (BC)	Community Representative
Matthew Montgomery (MMt)	Subsidence Advisory NSW
April Hudson (AH)	Tahmoor Coal Representative
Thomas O'Brien	Tahmoor Coal Representative
David Talbert (DT)	Tahmoor Coal Representative

Tahmoor Colliery Community Consultative Committee
Minutes of Meeting – Meeting Room 1 & Microsoft Teams (COVID 19)
Thursday 3 June 2021

Time Location Date	5.00pm to 6.35pm Teams Meeting (COVID -19) 3 June 2021	Minute Taker		AB
		Who	When Req'd	Date Raised
1. Welcome and Introductions				
1.1.	Michael Muston is the Independent Chairperson. He acknowledged the Traditional Owners of the land on which we met and paid respects to their Elders, past and present.	NOTE		03/06/21
1.2.	ZA informed the committee of David Talbert's retirement and advised that Ross Barber will be filling the Subsidence Project Manager role.			
1.3.	MM acknowledged the retirement of David Talbert and passed on the committee's best wishes.			
2. Declarations of Interest				
2.1.	MM is paid by Tahmoor Coal.	NOTE		03/06/21
2.2.	Tahmoor Coal Apprentice Engagement Program purchase barbeque items from Khan Supa IGA Picton, which is owned and operated by RK.			
3. Apologies				
3.1.	As per list above.	NOTE		03/06/21
4. Confirmation of Minutes of Previous Meeting				
4.1.	Confirmation of Minutes from 4 March 2021 accepted. Note: Q1 minutes have been added to the Tahmoor Website	NOTE		03/06/21
5. Business Arising from Previous Minutes				
5.1.	TCCCC creek tour scheduled for 20 April 2021 at 2pm – ***Action completed***	CLOSED		04/03/21
5.2.	TCCCC creek tour video to be organised and shown at next meeting for Committee members who could not attend the creek tour – ***video held over for September meeting***	OPEN	SEP 21	
5.3.	A member from Subsidence Advisory NSW to do a presentation on the claims process and the current Mine Subsidence Compensation Act 2017 – *SA NSW sent their apologies for the presentation but provided their IPC submission letter outlining the legislation change and claims process and advised for any committee members to contact SA NSW directly if they have specific questions.* ***AB to discuss with BC and possibly raise at next meeting***	OPEN		
6. Correspondence - update as per the agenda				
6.1.	Follow up from Q1 TCCCC meeting - email for SA NSW Claims process – Emailed by Amanda Fitzgerald 16/03/2021	NOTE		03/06/21
6.2.	TCCCC Meeting follow up – request for SA NSW to attend Q2 meeting for Claims presentation – Emailed by Amanda Fitzgerald 16/03/2021			
6.3.	TCCCC Meeting follow up – request for SA NSW to attend Q2 meeting for Claims presentation – Emailed by Michael Muston 17/03/2021			
6.4.	Creek Tour meeting request – Emailed by Amanda Fitzgerald 17/03/2021			
6.5.	TCCCC Meeting follow up – Confirmation for SA NSW to attend Q2 meeting for Claims presentation – Emailed by Matthew Montgomery SA NSW 19/03/2021			
6.6.	Q1 TCCCC Meeting Minutes – Emailed by Amanda Fitzgerald 23/03/2021			
6.7.	Q1 TCCCC Meeting Minutes Confirmation – Emailed by Michael Muston 23/03/2021			
6.8.	Submission of Annual Report – Emailed by Michael Muston 23/03/2021			
6.9.	Confirmation of Annual Report – Emailed by Melissa Anderson 23/03/2021			
6.10.	Request for Creek Tour to be extended to WSC councillors and staff and on to Local MP – Emailed by Amanda Francis 26/03/2021			

Tahmoor Colliery Community Consultative Committee
Minutes of Meeting – Meeting Room 1 & Microsoft Teams (COVID 19)
Thursday 3 June 2021

Time Location Date	5.00pm to 6.35pm Teams Meeting (COVID -19) 3 June 2021	Minute Taker		AB
		Who	When Req'd	Date Raised
	6.11. Acceptance of Creek Tour to be extended to WSC and Local MP - Emailed by Michael Muston 27/03/2021 **6.12.** Q1 TCCCC Chair invoice submitted for payment - Emailed by Michael Muston 29/03/2021 **6.13.** CMAP Quarterly Progress Report December 2020 Revision 1 - Emailed by Amanda Fitzgerald 31/03/2021 **6.14.** Recent Media regarding Tahmoor Coal and Credit Suisse – Emailed by Peter Vale 09/04/2021 **6.15.** AEMR Annual Review – Emailed by Amanda Francis 12/04/2021 **6.16.** Tahmoor South Approval Links – Emailed by Amanda Francis 23/04/2021 **6.17.** Tahmoor South Approval – Emailed by Peter Vale 23/04/2021 **6.18.** Western Domain Newsletter #2 April 2021 – Emailed by Amanda Fitzgerald 30/04/2021 **6.19.** LW W1-W2 Six Monthly Report #3 May 2021 – Emailed by Amanda Bateman 28/05/2021 **6.20.** SA NSW claims process information received – Emailed by Amanda Bateman 28/05/2021			
7. Committee Members Reports				
7.1. David Auchterlonie • Apologies		DA		03/06/21
7.2. Col Mitchell • No update		CM		03/06/21
7.3. David Henry • No update – raised items during presentation		DH		03/06/21
7.4. Robert Khan • Apologies		RK		03/06/21
7.5. Ana Gracanin • Message sent via Teams: Instead of mandating a VAM abatement, the IPC required that GHG studies investigate whether measures become 'reasonable and feasible' in future. Will Tahmoor South CCC work on SIMEC's draft GHG management plan? • PV advised that Tahmoor Coal will undertake the study required by the consent and communicate with the CCC regarding the outcomes of the study and the formulation of the Air Quality and Greenhouse Gas Management Plan required by the consent.		AG		03/06/21
7.6. James Johnson • A number of Bargo community members have advised that they are unsure about the longwalls following the IPC approval, particularly with regards to Dogtrap Creek. • PV advised that Tahmoor Coal needs to do more work to gain extraction approval to mine the full length of LW103B and LW104B, however this is still the aim.		JJ		03/06/21
7.7. Bob Clayton • Apologies		BC		03/06/21
8. Mining Operations Update – Mine Update (presented by Peter Vale)				

Tahmoor Colliery Community Consultative Committee
Minutes of Meeting – Meeting Room 1 & Microsoft Teams (COVID 19)
Thursday 3 June 2021

Time Location Date	5.00pm to 6.35pm Teams Meeting (COVID -19) 3 June 2021	Minute Taker		AB
		Who	When Req'd	Date Raised

8.1. Mine Update:
• Mine is performing very well despite recent challenges:
  ○ Collapse of Greensill, who were a major funder for GFG
  ▪ GFG search for alternate funding
  ▪ LPMA announcement of signing of terms sheets – now in due diligence
  ○ Major Fraud office investigation in UK
  ○ Credit Suisse application for "wind-up" in NSW Federal Court – initial hearing 6 May 2021 resulted in mutual extension of time
• Coal price – recent improvement despite ongoing trade issues with China
• Ongoing COVID situation and effect on coal price, particularly driven by issues in India
8.2. Western Domain:
• Longwall West 2 has been our most productive longwall ever
• Achieved all time ROM tonnes record year on 26 May 2021
• Commenced preparations to remove longwall Friday 4 June 2021
• Development operations in MGW3 challenged by localised geotechnical conditions – will have discontinuity between LWW2 and LWW3
8.3. Tahmoor South:
• Commenced development mining in 500 panel/TG1A/South 2 Mains 22 January 2021 (within existing lease boundary)
• Personnel commenced transition from Tahmoor North to Tahmoor South to form crews
• Ongoing rehabilitation and construction works – ventilation, conveyors, gas drainage, etc.
8.4. Tahmoor South consent:
• On 23 April 2021, the Independent Planning Commission (IPC) granted development consent for Tahmoor South, subject to 168 conditions (59 pages).
• We are in the process of working through the details of these conditions and developing action plans to meet these conditions.
• Some of the aspects of the conditions include:
  ○ Developing 12 Environmental Management Plans
  ○ Implementation of noise mitigation measures (e.g. noise attenuation at CHPP, restricted dozer operations on the coal emplacement site, noise barrier around the coal stockpile, improvements to existing bund wall)
  ○ Stricter noise conditions on the implementation of the noise mitigation measures
  ○ Upgrade to the entrance to mine site
  ○ Installation of Water Treatment Plant
  ○ Enter into a Voluntary Planning Agreement with Wollondilly Council ($3.4M into Bargo Sportsground upgrades)
  ○ Technical committee to be established for Bargo Waste Management Centre
  ○ A25 & A26 require establishment of CCC and it may be combined with existing CCC
• Scheduled commencement of Tahmoor South LW101A is September 2022 (subject to change pending operations)
	NOTE		03/06/21

Tahmoor Colliery Community Consultative Committee
Minutes of Meeting – Meeting Room 1 & Microsoft Teams (COVID 19)
Thursday 3 June 2021

Time Location Date	5.00pm to 6.35pm Teams Meeting (COVID -19) 3 June 2021	Minute Taker		AB
		Who	When Req'd	Date Raised

8.5. Questions/comments regarding Tahmoor South consent
• DH asked is there much duplication between EPA requirements and consent conditions?
  ○ ZA advised mainly with the RO plant. One management plan covers both the EPA and consent conditions.
• DH raised council concerns with subsidence to waterways, built features and the waste management centre.
  ○ PV advised that Tahmoor Coal continues to work together with council on these matters.
• DH thanked Tahmoor Coal for coming to present to council and allowing councillors to comment.
• MM asked do the management plans link back to production?
  ○ ZA advised yes, the management plans are live documents which everyone adheres to and follows.
• CM asked are there any additional communications/information available for new purchasers buying in a mine subsidence area?
  ○ ZA advised that it really relies on buyer beware and due diligence. Often solicitors and real estate agents do not flag this for purchasers.
  ○ AB advised that all NSW residents can now search property addresses in the NSW Planning Portal and it displays if the property is in a mine subsidence district. People can also contact Tahmoor Coal or Subsidence Advisory NSW for more information when buying property in the local area.
		NOTE		03/06/21

9. Mining Operations Update - Western Domain Update (presented by Amanda Bateman, Zina Ainsworth and Natalie Brumby)				

9.1. Western Domain update - LW W1 Progress:
• LW W2 mining progressed 1620m as of 31 May 2021, expected to be completed early June 2021
• LW W3 plan to commence toward early September 2021
9.2. Subsidence Monitoring Observations
• 499 mm maximum observed vertical subsidence
• LW W2 centerline monitoring data indicates observed subsidence to be less than 650mm predicted
• Observed ground strains are generally small
• Observed GNSS unit movements are at the lower end of the observed range in the survey database for the Southern Coalfields at similar depths of cover
9.3. Western Domain - Environmental
• No observed subsidence-related impacts to dams, cliffs, steep slopes, agricultural land, ecology, or Aboriginal and historical heritage.
• Surface water Level – no new impacts in reporting period.
• Visual Inspections of Pools – ongoing inspections observed normal water levels.
• Surface Water Quality – No impacts observed
• Ground Water:
  ○ Following on from previous, TARP Level 3 trigger due to a trend of depressurisation below baseline range (TN036) April 2021.
  ○ Monitoring frequency increased from monthly to fortnightly.
  ○ Ground water monitoring will continue under the existing monitoring program.
• LW W1-W2 Six Monthly Report distributed contains full details.
9.4. Monitoring of Built Features
		NOTE		03/06/21

Time Location Date	5.00pm to 6.35pm Teams Meeting (COVID -19) 3 June 2021	Minute Taker		AB
		Who	When Req'd	Date Raised
	• Approaching the end of Stonequarry Estate, weekly inspections continue however are expected to cease soon with end of panel. • Only minor impacts to roads and houses – cracking of tiles/pavements, some minor repairs completed. • No subsidence impacts observed to date for electrical, telecommunications or sewer infrastructure. • No subsidence issues to STP, although recent repair to storm water pit. **9.5. Heritage Rail Update** • LW W2 1620m of extraction – closest distance to railway 535m and continuing to move away. • Maximum total vertical subsidence along the rail corridor for LW W2 is 485mm. • No major issues or interruptions to rail operation. • All preparation works for LW W3 complete – only under track for short period of time at start and then moves away. • LW W3 is the last longwall passing beneath the PMLL. **9.6. Rail Possession Work (Far Field)** • Picton Tunnel o Strengthening straps installed on pre-existing cracks during active trains operations. o Kinematic envelope survey completed – this tracks the train profile through the tunnel – monitors tunnel clearances during subsidence. o Rail stress and temperature monitoring installed on track through tunnel. • Picton Viaduct o Abseilers cleared vegetation and installed monitoring systems and prisms. o Laser distometers installed on Viaduct – clamped and drilled into mortar only. o Track Monitoring System installed across viaduct. o 2 of 3 monitoring boreholes installed adjacent viaduct. o Inclinometers to be installed to enable detection of subsurface movements. o Final borehole to be completed by end of June 2021. **9.7. Western Domain Approvals** • **LW W3-W4 Extraction Plan:** o Submission of LW W3-W4 Extraction Plan 10 May 2021 o Government Agency presentation and site visit 10 June 2021 o Scheduled commencement of LW W3 is September 2021 • **LW W3-W4 Extraction Plan – Environmental and Built Features:** o Rockbar 17 to the north o Rural residential, small scale cattle and horse grazing o 69 private properties (no houses to be directly mined beneath) o Six listed historical heritage sites (Mushroom Tunnel, Weatherboard Cottage, Redbank Uniting Church, Picton Tunnel, Antill Street Underbridge, Rural Landscape of Thirlmere Way) o Eight registered Aboriginal heritage sites (one grinding groove, six open artefacts and one modified tree) o Mining beneath Rail – Picton Mittagong Loop Line • **Documents in Preparation** o Extraction Plan main document (402 pages) o Water Management Plan (598 pages) o Land Management Plan (154 pages) o Biodiversity Management Plan (305 pages)	NOTE		03/06/21

Time Location Date	5.00pm to 6.35pm Teams Meeting (COVID -19) 3 June 2021	Minute Taker		AB
		Who	When Req'd	Date Raised

- Heritage Management Plan (216 pages)
- Built Features Management Plan (55 pages)
- Public Safety Management Plan (182 pages)
- Subsidence Monitoring Program (341 pages)

- **LW W3-W4 Extraction Plan – Subsidence, Tilt and Curvature predictions:**

Table 3-11 Maximum Predicted Total Conventional Subsidence, Tilt and Curvature for the Proposed LW W3-W4

Longwall	Maximum Predicted Total Conventional Subsidence (mm)	Maximum Predicted Total Conventional Tilt (mm/m)	Maximum Predicted Total Conventional Hogging Curvature (km^{-1})	Maximum Predicted Total Conventional Sagging Curvature (km^{-1})
LW W3	950	5.0	0.06	0.10
LW W4	1025	5.0	0.06	0.10

- DH advised that Council will be lodging a submission on the Extraction Plan. There is a reasonably long interface with residential properties and landholder concerns regarding subsidence impacts and the management will be raised in the submission. In addition, it is recognised that the public exhibition of the Plan is not a statutory requirement. However, the submission will request that the document should be exhibited given the level of community interest and scale of the document as well as for transparency purposes.

10. Environment Update (presented by Natalie Brumby and Amanda Bateman)

10.1. Environmental Incidents

- There were no Environmental Incidents reported since the previous meeting.

Month	Environmental Incidents
March 2021	0
April 2021	0
May 2021	0

NOTE — 03/06/21

10.2. Community Complaints

- There were 9 community complaints reported since the previous meeting.

Month	Community Complaints
March 2021	2
April 2021	6
May 2021	1

NOTE — 03/06/21

10.3. Depositional Dust

- Deposited dust levels continue to be well below EPA target levels of 4mg/m^2 per month.

NOTE — 03/06/21

10.4. Water – *License Discharge Point 1*

- There were nil exceedances since the last meeting.

NOTE — 03/06/21

10.5. Waste Water Treatment Plant

- RO Plant is designed to meet ANZECC Guidelines as per EPL conditions (EC, Ba, Ni, As, Zn, Cu, N, Al, pH, $CaCO_3$).
- RO Plant contract has been awarded to IXOM.
- Pilot plant to be installed September 2021.

NOTE — 03/06/21

Time Location Date	5.00pm to 6.35pm Teams Meeting (COVID -19) 3 June 2021	Minute Taker		AB
		Who	When Req'd	Date Raised

	• EPL special condition for pilot plant installation by October 2021 and main plant prior to Tahmoor South secondary extraction (Estimated September 2022).
	• EPL new conditions
	  ○ Toxicity monitoring
	  ○ Aquatic health monitoring program
	  ○ Investigation into sediment in Tea Tree Hollow			

	10.6. Waste Water Discharge Thresholds – Determination
	• When determining the waste water contaminant thresholds for Tahmoor's licenced discharge point, the EPA consider and incorporate requirements from a number of guidelines per the extract taken from Tahmoor's latest EPL Notice of Variation letter:
	  • The criteria for pH, conductivity and total nitrogen are the default trigger values for upland rivers in NSW having slightly disturbed ecosystems contained in the Australian and New Zealand Guidelines for Fresh and Marine Water Quality 2000 (ANZECC 2000).
	  • The criteria for dissolved metals are the default guideline values for protection of 95% of freshwater species from toxicants in the Australian and New Zealand Guidelines for Fresh and Marine Water Quality 2018 (ANZG 2018). This corresponds to classification of the Bargo and Nepean Rivers as slightly to moderately disturbed ecosystems.
	  • Barium is not specified in ANZG but has been found to precipitate along Tea Tree Hollow Creek. The criterion for barium is from the Guidelines for Managing Risks in Recreational Water, NHMRC 2008, Section 9.4. The discharge must also contain unsaturated levels of barium to avoid precipitation downstream of the discharge point.
	  • The level of bicarbonate alkalinity is recommended in the following report: *Chemical and Ecotoxicology [sic] Assessment of Discharge Waters from West Cliff Mine, report to the NSW Environment Protection Authority August 2012, Office of Environment and Heritage, Sydney NSW, 2012.*
	• DH enquired if recreational water quality guidelines have been considered as part of the upgrade of the licence for discharge and advised that Council has held discussions with the EPA regarding this matter.
	  ○ ZA advised that our guidelines are stricter than the Recreational Guidelines.
		NOTE		03/06/21

11. Myrtle and Redbank Creek Remediation Plan Update (presented by Nick Le Baut)				

	11.1. Myrtle Creek Remediation Works:
	• Schedule for 7 pools & associated rock bars approved by Resource Regulator
	• Resources Regulator visit in May 2021
	• TCCCC and WSC Councillors visit in April 2021
	• Works to be completed by mid-2022 as per schedule
	11.2. Myrtle Creek Pool 20:
	• Remediation strategy:
	  ○ 50m curtain wall to a depth of 15m below creek level using PUR
	  ○ Four stages process including shallow curtain wall to 2m and deeper curtain in 5m increment
	  ○ SWL: about 1m below the surface
	• Progress:
	  ○ Shallow curtain wall completed (drill and grout)
	  ○ Stage 2 (5m depth) in progress
	  ○ Completion in September 2021
	11.3. Myrtle Creek Pool 23:
	• Positive outcome – Surface water level has remained constant since completion of remediation in February 2020.
		NOTE		03/06/21

Time Location Date	5.00pm to 6.35pm Teams Meeting (COVID -19) 3 June 2021	Minute Taker		AB
		Who	When Req'd	Date Raised
	• Ongoing surface and groundwater water monitoring. • Autumn aquatic ecology survey – Improved habitat from remediation works due to the return of water (similar or better compared to reference sites not impacted by mining). **11.4. Redbank Creek Remediation Works:** • Schedule for 15 pools and 6 rock bars approved by Resource Regulator • Remediation of 11 pools and 1 rock bar completed • Rock bar 19 scope extended • Estimated completion by December 2022 **11.5. Redbank Creek Rock Bar 19:** • Progress Pool 19: o 40m curtain wall to a 12m depth completed o Curtain extended to the south due to high permeability affecting the effectiveness of the curtain wall o Pattern grouting to 1m within the center of the pool to improve retention capability o Expected completion end of June 2021 • Pool 17, 18 and 20 – Pattern Grouting: o Drilling and grouting completed o Positive early outcome with increased water retention and return of flow **11.6. Redbank Creek Future Works:** • Characterisation and planning o Characterisation drilling completed for Pool 37, RB5 and RB6 to assess the fracture network o Remediation of rock bar 37, Pool 35 and Pool to start in July o 50m curtain wall, 15m in depth o Schedule delay of 6 weeks due to additional scope from Pool 19	NOTE		03/06/21
12. Community Update (Presented by Amanda Bateman)				
	12.1. Community Sponsorships: • Southwest Sydney Academy of Sport – Bronze Medal Partner 2021 - Tahmoor Coal provided a grant of $3,000 for the SWSAS Program • The Oaks Historical Society - Tahmoor Coal supported an advertisement in the Destination Wollondilly magazine • Tharawal Aboriginal Land Council - Tahmoor Coal supported the Tharawal Local Aboriginal Land Council NAIDOC Fun Day to be held on Friday 9 July 2021 o The event runs from 10am - 2pm and entry is free o There will be Aboriginal and Torres Strait Islander Cultural performances, free sausage sizzle, carnival rides and market stalls on the day o Last NAIDOC Fun Day had over 1000 attendees **12.2. Apprenticeship Community Project – Thirlmere Lakes National Park – Scar Tree bracing** • Tahmoor Coal's apprentices are commencing a project with NSW National Parks & Wildlife to provide new bracing for a culturally significant Aboriginal sacred Scar Tree in Thirlmere Lakes National Park • The Scar Tree was struck by lightning approximately 2 years ago • The initial scoping meeting took place on 31 May 2021 with Auntie Glenda Chalker and NP&W representatives	NOTE		03/06/21

Time Location Date	5.00pm to 6.35pm Teams Meeting (COVID -19) 3 June 2021	Minute Taker		AB
		Who	When Req'd	Date Raised
	• The project will commence in July with completion by September 2021			
12.3.	**Community – Western Domain Newsletter 2** • Distributed to landowners in the LWW1 and LWW2 area.	NOTE		03/06/21
13. Subsidence Advisory NSW Update				
13.1.	**Residential Claim Status**	NOTE		03/06/21
13.2.	**Picton Industrial Area**			
14. TCCCC Finance				
14.1.	The TCCCC bank balance is currently $29,952.37, statement end 30 April 2021.	NOTE		03/06/21
15. General Business				
15.1.	**AB** raised the Tahmoor South consent conditions A25 and A26 for the Community Consultative Committee requirements. Tahmoor Coal can write to DPIE and seek approval to combine the existing CCC with the Tahmoor South CCC and request to appoint the existing Independent Chair to the combined CCC. The committee discussed this proposal. • **CM** supportive • **JJ** supportive • **DH** supportive, however will provide feedback from council • **MM** supportive	**DH** **AB** NOTE	**11/06/21** **30/06/21**	03/06/21

Residential Claim Status	Active mining claims (TCCO)	Non-Active mining claims (SA NSW)
Total number of claims	19	24
Under investigation	0	3
Claims on hold	1	11
On hold - active subsidence	9	0
Review requested	2	0
Determination issued	2	5
Claims accepted	5	5

Picton Light Industrial Area	
Total number of claims	28
Under investigation	4
Determination issued	6
Review requested	3
Claims accepted	15

Tahmoor Colliery Community Consultative Committee
Minutes of Meeting – Meeting Room 1 & Microsoft Teams (COVID 19)
Thursday 3 June 2021

Time Location Date	5.00pm to 6.35pm Teams Meeting (COVID -19) 3 June 2021					Minute Taker		AB
						Who	When Req'd	Date Raised
• **AB** to draft letter to send to DPIE following receipt of DH feedback from council **15.2. MM closed the meeting.**								
Meeting Closed	***6:35 pm***	**Next Meeting**	***Thursday 2 September 2021***	**Time**	***5:00pm***	**Location**	***Tahmoor Coal/ Teams Online***	